



**CITY OF LODI
COUNCIL COMMUNICATION**

AGENDA TITLE: Accept Improvements Under Contract for Communication Conduit Installation
(Carnegie Forum at 305 West Pine Street to 300 West Pine Street)

MEETING DATE: June 16, 2004

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the
"Communication Conduit Installation (Carnegie Forum at
305 West Pine Street to 300 West Pine Street)" contract.


BACKGROUND INFORMATION: The contractor for this project was Columbia Electric, Inc., of
San Leandro and the contract for this project was executed on
March 16, 2004, in the amount of \$16,820. This project was done to
provide voice/data communication to the Acordia Building as part of
the Finance Department's relocation into that building. The contract has been completed in substantial
conformance with the plans and specifications approved by Council.

The final contract price was \$17,660. The difference between the contract amount and the final contract
price is mainly due to an adjustment in the lineal footage of conduit that was installed as part of this
project.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the
County Recorder's office.

FUNDING: Budgeted Fund: Capital Outlay/General Fun
Contract Amount: \$17,660


James Krueger, Finance Director


Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer

RCP/WKF/pmf

cc: Joel Harris, Purchasing Officer
Fleet/Facilities Manager
Senior Civil Engineer Swimley

APPROVED:


H. Dixon Flynn, City Manager