



CITY OF LODI COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Lane Line Painting, Various City Streets, 2007

MEETING DATE: April 16, 2008

PREPARED BY: Public Works Director

RECOMMENDED ACTION: Accept the improvements under the Lane Line Painting, Various City Streets, 2007 contract.

BACKGROUND INFORMATION: The project was awarded to Chrisp Company, of Fremont, on October 17, 2007, in the amount of \$50,152. The contract has been completed in substantial conformance with the specifications approved by the City Council.

The contract completion date was March 21, 2008. The final contract price was \$41,694. The length of lane line painting completed was 113,540 linear feet. The difference between the approved contract price and the final contract price was due to actual field measurements.

Following acceptance by the City Council, as required by law, the City Engineer will file a Notice of Completion with the County Recorder's office. The notice serves to notify vendors and subcontractors that the project is complete and begins their 30-day period to file a stop notice requiring the City to withhold payments from the prime contractor in the event of a payment dispute.

FISCAL IMPACT: This project will assist the Streets and Drainage Division in its continuing effort to maintain the City of Lodi's lane lines for visibility and safety.

FUNDING AVAILABLE: The money for this project came from the FY 2007/08 Street Fund.


F. Wally Sandelin
Public Works Director

Prepared by Curtis Juran, Assistant Streets and Drainage Manager
RCP/CJ/dsg
cc: George M. Bradley, Streets and Drainage Manager

APPROVED: 
Blair King, City Manager