



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal and Lighting Installation at Cluff Avenue/Victor Road Contract

MEETING DATE: February 5, 1992

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installation at Cluff Avenue/Victor Road" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Community Electric, Inc., of San Rafael on June 5, 1991 in the amount of \$94,899.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 19, 1991, and the actual completion date was January 16, 1992. The final contract price was \$95,840.36. The difference between the contract amount and the final contract price is mainly due to additional asphalt needed to do the paving in the intersection. A recommendation regarding the appropriation of additional funds will be made as soon as the accounting for this project has been completed.

FUNDING: Originally Budgeted: 1987
Budgeted Fund: Federal Aid - Urban
Current Appropriation: \$ 77,560.00
Total Project Estimate: \$100,000.00
Bid Opening Date: May 15, 1991


Public Works Director
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/1m

cc: Purchasing Officer
Street Superintendent
Traffic Engineering Assistant

APPROVED: 

THOMAS A. PETERSON
City Manager

CC-1