



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Church Street Reconstruction, 300' North of Century Boulevard to Kettleman Lane Contract

MEETING DATE: December 4, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Church Street Reconstruction, 300' North of Century Boulevard to Kettleman Lane" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Co. of Lodi on August 7, 1991 in the amount of \$207,104.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 19, 1991, and the actual completion date was November 1, 1991. The final contract price was \$230,529.67. The difference between the contract amount and the final contract price is mainly due to additional work and material needed to repair soft subgrade areas prior to paving.


FUNDING:	Originally Budgeted:	1989
	Budgeted Fund:	Transportation Development Act, Gas Tax
	Current Appropriation:	\$265,000
	Total Project Estimate:	\$265,000
	Bid Opening Date:	July 31, 1991


 Jack L. Ronsko
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lw

cc: Purchasing Officer
City Attorney

APPROVED: 

THOMAS A. PETERSON
City Manager



CC-1