



CITY OF LODI COUNCIL COMMUNICATION

TM

AGENDA TITLE: Accept Improvements Under Contract for Traffic Stripes, Various City Streets, 2009

MEETING DATE: December 16, 2009

PREPARED BY: Public Works Director

RECOMMENDED ACTION: Accept the improvements under the contract for Traffic Stripes, Various City Streets, 2009.

BACKGROUND INFORMATION: The project was awarded to Chrisp Company, of Fremont, on September 2, 2009, in the amount of \$22,960. As the bid came in well below the estimate and the lane line painting was skipped in 2008 to reduce costs, staff received Council approval to increase the contract to \$31,411.51, consistent with funds budgeted. The contract was completed in substantial conformance with the specifications approved by the City Council.

The contract completion date was November 2, 2009. The final contract price was \$31,248.37. The length of lane line painting completed was 91,867 linear feet. The difference between the approved changed contract price and the final contract price was due to actual field measurements.

Following acceptance by the City Council, as required by law, the City Engineer will file a Notice of Completion with the County Recorder's office. The notice serves to notify vendors and subcontractors that the project is complete and begins their 30-day period to file a stop notice requiring the City to withhold payments from the prime contractor in the event of a payment dispute.


FISCAL IMPACT: This project will assist the Streets and Drainage Division in its continuing effort to maintain the City of Lodi's lane lines for visibility and safety.

FUNDING AVAILABLE: The money for this project came from Measure K Maintenance FY 2009/10.


F. Wally Sandelin
Public Works Director

Prepared by Curtis Juran, Assistant Streets and Drainage Manager
FWS/CJ/dsg

APPROVED:


Blair King, City Manager