



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

Project Data

TO:	City Council	Originally Budgeted:	1987/88
FROM:	City Manager	Budgeted Fund:	1986 Community Parklands Grant
		Amount Budgeted:	\$26,900
		Final Project Cost:	\$17,000


MEETING DATE: February 1, 1989

AGENDA TITLE: Accept Improvements Under Armory Park Sprinklers, 333 North Washington Street, Contract and Direct the Public Works Director to File a Notice of Completion with the County Recorder's Office

RECOMMENDED ACTION: That the City Council accept the improvements for "Armory Park Sprinklers, 333 North Washington Street" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Galloway & Associates of Escalon on November 16, 1988 in the amount of \$13,863.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.


The contract completion date was February 24, 1989, and the actual completion date was January 20, 1989. The final contract price was \$13,863.00. The funds remaining in this account will be spent on other projects included in the Parklands Grant description.


 Jack L. Ronsko
 Public Works Director

JLR/ML/mt

cc: Purchasing Officer
Parks & Recreation Director

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.