



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Mills Avenue Overlay Lodi Avenue to Elm Street Contract

MEETING DATE: August 21, 1991


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Mills Avenue Overlay Lodi Avenue to Elm Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on May 1, 1991 in the amount of \$79,632.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was June 19, 1991, and the actual completion date was May 23, 1991. The final contract price was \$81,073.36. The difference between the contract amount and the final contract price is mainly due to Claude C. Woods' work on a storm drain manhole which was in need of repair.

FUNDING: Originally Budgeted: 1990
Budgeted Fund: Transportation Development Act/Transportation Partnership (SB300)
Current Appropriation: \$86,000.00
Total Project Estimate: \$84,000.00

for 
for Jack L. Ronsko

Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer
JLR/WF/c11

cc: Purchasing Officer

APPROVED: 

THOMAS A. PETERSON
City Manager



CC-1