



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

		<u>Project Gata</u>	
TO:	City Council	Originally Budgeted:	1988/89
		Budgeted Fund :	Capital Outlay
FROM:	City Manager	Amount Budgeted:	\$39,400
		Total Project Estimate: (approx.)	\$47,000
MEETING DATE:	September 6, 1989	Bid Opening Date:	1/18/89
		Overrun Fund:	Capital Outlay Reserve
AGENDA TITLE:	Accept Improvements Under Carnegie Forum Hardscape, 305 West Pine Street, Contract		

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Carnegie Forum Hardscape, 305 West Pine Street" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Case Construction of Lodi on February 1, 1989, in the amount of \$34,304.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract and the actual completion date was July 21, 1989. The final contract price was \$44,974.60. The difference between the contract amount and the final contract price is mainly due to additional sidewalk, brick and retaining wall at the east entrance needed to match existing grades and work at the north side to accommodate the picnic tables. The Lodi City Employees Association donated \$4,575.00 for the purchase of the tables and installation of the additional concrete pad and brick edging.

*Jack L. Ronsko*  
 for Jack L. Ronsko  
 Public Works Director

JLR/RCP/mt

cc: Purchasing Officer  
Street Superintendent

APPROVED:

THOMAS A. PETERSON, City Manager

FILE NO: