



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO:	City Council	Originally Budgeted:	1987/88
FROM:	City Manager	Budgeted Fund:	Water Capital Outlay
		Amount Budgeted:	949,000
MEETING DATE:	October 19, 1988	Total Project Estimate:	\$86,000
		Bid Opening Date:	3/30/88
AGENDA TITLE:	Accept Improvements Under Orange Avenue/Mariposa Way Water Main and Lawrence Avenue Water Main, Main Street to Washington Street, Contract and Direct the Public Works Director to File a Notice of Completion with the County Recorder's Office		

RECOMMENDED ACTION: That the City Council accept the improvements for "Orange Avenue/Mariposa Way Water Main and Lawrence Avenue Water Main, Main Street to Washington Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on April 6, 1988, in the amount of \$71,598.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 22, 1988, and the actual completion date was October 6, 1988. The final contract price was \$71,376.00. The contractor was charged \$810.00 in liquidated damages for the contract time overrun which was due to a late start.


Jack L. Ronsko
Public Works Director

JLR/RCP/mt

cc: Water/Wastewater Superintendent
Purchasing Officer

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.