



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	Originally <u>Project Data</u> Budgeted:	--
FROM:	City Manager	Budgeted Fund:	34 Fund - Streets & Highways (2126)
MEETING DATE:	October 19, 1988	Total Project Estimate:	833,000
AGENDA TITLE:	Accept Improvements Under Asphalt Concrete Overlay, Lower Sacramento Road at Lodi Avenue, contract and Direct the Public Works Director to File a Notice of Completion with the County Recorder's Office	Bid Opening Date:	8/3/88

RECOMMENDED ACTION: That the City Council accept the improvements for "Asphalt Concrete Overlay, Lower Sacramento Road at Lodi Avenue", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on August 3, 1988, in the amount of \$29,955. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.


The contract completion date was October 14, 1988, and the actual completion date was October 11, 1988. The final contract price was \$31,176.24. The difference between the contract amount and the final contract price is mainly due to the actual quantity of asphalt concrete leveling course used on the job.


 Jack L. Ronsko
 Public Works Director

JLR/RCP/mt

cc: Purchasing Officer
Street Superintendent

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.