

CITY COUNCIL MEETING  
JULY 16, 1986

4

ACCEPT THE  
IMPROVEMENTS FOR  
ARMORY PARK FENCE

CC-14(a)

Council was apprised that the contract which had been awarded to Central Fence Company of Stockton on May 7, 1986, in the amount of \$20,674.75 has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$21,365. The difference between the contract amount and the final contract price is mainly due to a change order for the construction of some additional fencing and a gate at the northwest corner of the park.

Council accepted the improvements for Armory Park Fence, Stockton Street/Lawrence Avenue/Washington Street, and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

DATE: July 9, 1986

SUBJECT: Armory Park Fence  
Stockton St/Lawrence Ave/Washington St


### Project Data

Originally Budgeted: 1986  
Budgeted Fund: Capital Outlay Fund  
Amount Budgeted: \$25,500  
Final Project Cost: \$25,500±  
Over-run Fund: Capital Outlay Reserve

**RECOMMENDED ACTION:** That the City Council accept the improvements for Armory Park Fence, Stockton Street/Lawrence Avenue/Washington Street, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Central Fence Company of Stockton on May 7, 1986, in the amount of \$20,674.75. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 5, 1986, and the actual completion date is July 8, 1986. The final contract price was \$21,365. The difference between the contract amount and the final contract price is mainly due to a change order for the construction of some additional fencing and a gate at the north-west corner of the park.

  
Jack L. Ronsko  
Public Works Director

cc: Park & Recreation Director

JLR/GER/eeh

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.