

CITY COUNCIL MEETING
AUGUST 6, 1986

12

LODI AVENUE STREET
IMPROVEMENTS, SCHOOL
STREET TO MAIN
STREET, ACCEPTED

CC-12(a)
CC-45(a)

Council accepted the improvements in "Lodi Avenue Street Improvements, School Street to Main Street", and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The subject contract was awarded to Claude C. Wood Company of Lodi on February 5, 1986 in the amount of \$74,116.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The contract completion date was April 26, 1986 and the actual completion date is July 31, 1986. The final price was \$72,291.77. The difference between the contract amount and the final contract price is mainly due to variance in actual field quantities being less than planned quantities.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

DATE: July 30, 1986

SUBJECT: Lodi Avenue Street Improvements,
School Street to Main Street

Project Data

Originally Budgeted:	\$87,000
Budgeted Fund:	Gas Tax
Final Project Cost:	\$76,000

RECOMMENDED ACTION: That the City Council accept the improvements in "Lodi Avenue Street Improvements, School Street to Main Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on February 5, 1986, in the amount of \$74,116.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was April 26, 1986, and the actual completion date is July 31, 1986. The final contract price was \$72,291.77.


The difference between the contract amount and the final contract price is mainly due to variance in actual field quantities being less than planned quantities.


Jack L. Ronsko
Public Works Director

cc: Street Superintendent

JLR/GER/cag

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.