

CITY COUNCIL MEETING
SEPTEMBER 17, 1986

27

HAM LANE MEDIAN
LANDSCAPING
IMPROVEMENTS
ACCEPTED

CC-27(a)

Council accepted the improvements for "Ham Lane Median Landscaping, Century Boulevard to Kettleman Lane" and directed the Public Works Director to file a Notice of Completion thereon.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	Project Data	
		Originally Budgeted:	1985
FROM:	City Manager	Budgeted Fund:	SB 325
		Amount Budgeted:	\$34,000
MEETING DATE:	September 17, 1986	Final Project Cost:	\$24,000±
		Overrun Fund:	--
SUBJECT:	HAM LANE MEDIAN LANDSCAPING, Century Blvd. to Kettleman Lane		

RECOMMENDED ACTION: That the City Council accept the improvements for "HAM LANE MEDIAN LANDSCAPING, Century Boulevard to Kettleman Lane" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Expert Building Maintenance and Landscaping of Stockton on March 5, 1986 in the amount of \$21,922.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 28, 1986, and the actual completion date was August 29, 1986. The final contract price was \$21,922.50.


 Jack L. Ronsko
 Public Works Director
 cc: Street Superintendent
 JLR/GER/ma

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.