

CITY COUNCIL MEETING
DECEMBER 17, 1986

26

ACCEPT IMPROVMENTS
UNDER LODI GRAPE
BOWL SEAT
REPLACEMENT
CONTRACT

CC-20

CC-47

Council accepted the improvements for "Lodi Grape Bowl Seat Replacement" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Stadiums Unlimited, Inc. of Grinnell, Iowa, on July 16, 1986, in the amount of \$29,586.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 10, 1986 and the actual completion date was November 26, 1986. The final contract price was \$29,586.50, less liquidated damages of \$1,950.00.