



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

		<u>Project Data</u>	
TO :	City Council	Originally Budgeted:	1987
FROM :	City Manager	Budgeted Fund:	Community Dev. Block Grant
MEETING DATE :	December 21, 1988	Amount Budgeted:	\$165,000
AGENDA TITLE :	Accept Improvements Under Well 10R Storm Drain, Lime Street to 900 Feet North of Lime Street, Contract, and Direct the Public Works Director to File a Notice of Completion with the County Recorder's Office	Total Project Estimate:	
		(This phase)	\$63,000
		Bid Opening Date:	8/10/88

RECOMMENDED ACTION: That the City Council accept the improvements for "Well 10R Storm Drain, Lime Street to 900 Feet North of Lime Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on August 17, 1988, in the amount of \$59,514.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 11, 1988, and the actual completion date was November 9, 1988. The final contract price was \$58,528.00. The difference between the contract amount and the final contract price is mainly due to changes in quantities.


 Jack L. Ronsko
 Public Works Director

JLR/ML/mt

cc: Purchasing Officer

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.