



# CITY OF LODI

## COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Traffic Signal Modifications and Repairs, Cherokee Lane and Lodi Avenue, Cherokee Lane and Victor Road, North Lower Sacramento Road and Turner Road, Lodi Avenue and Central Avenue Contract

**MEETING DATE:** June 19, 1996

**PREPARED BY:** Public Works Director

---

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Traffic Signal Modifications and Repairs, Cherokee Lane and Lodi Avenue, Cherokee Lane and Victor Road, North Lower Sacramento Road and Turner Road, Lodi Avenue and Central Avenue" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The project was awarded to M & M Electric, of Sacramento, on November 6, 1995, in the amount of \$53,410.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 7, 1996 and the actual completion date was May 10, 1996. No liquidated damages were assessed as the signal modifications were operational and being used by the City before the May 7 completion date. The final contract price was \$55,339.78. The difference between the contract amount and the final contract price is mainly due to the installation of two new City-furnished signal standards at the intersection of Cherokee Lane and Lodi Avenue that were not included in the original contract.

**FUNDING:** As determined at contract award.




Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
Street Superintendent  
Associate Traffic Engineer  
Electric Systems Supervisor

**APPROVED:** \_\_\_\_\_



H. Dixon Flynn -- City Manager