



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Contract Change Order - Poplar Street Wastewater Pipe Improvement,
Cherokee Lane to Central Avenue

MEETING DATE: May 5, 1993

PREPARED BY: Public Works Director


RECOMMENDED ACTION: This item is for information only. No action is required.

BACKGROUND INFORMATION: This information is being given to the City Council
in accordance with the Contract Change Order policy
approved by Resolution 85-72. One of the requirements of
this policy is that we inform the City Council of all
change orders over 10% of the contract amount.

The attached contract change order, approved by the City Manager, was in the amount
of \$19,322.21, which is 17.3% of the contract. No additional appropriation will be
needed as the contingencies for this project are sufficient to pay for this change
order. The work includes relocating the bore pit and miscellaneous storm drain work
done as part of the project.

Eight working days were added to this project as a result of this change order.

FUNDING:	Originally Budgeted:	1991/92
	Budgeted Fund:	Sewer Utility Fund
	Contract Amount:	\$128,094.21


for Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

Attachment

APPROVED



THOMAS A. PETERSON
City Manager



CC-1

CITY OF LODI
PUBLIC WORKS DEPARTMENT

CONTRACT CHANGE ORDER NO. 1

Sheet 1 of 1
Date April 2, 1993
Account No. 17.1-400.60

PROJECT: Poplar Street Wastewater Pipe Improvement
Cherokee Lane to Central Avenue

CONTRACTOR: Jardin Pipeline, Inc.

You are directed to make the following changes or do the following work not included in the Plans and Specifications on this contract.

Description of work to be done, estimate of quantities, and prices to be paid. Specify whether additional work is at contract price, agreed price, or force account. Unless otherwise stated, rates for rental of equipment, cover only such time as equipment is actually used and no allowance will be made for idle time.

°Relocate bore pit	agreed upon price	\$ 539.69
°Repair catch basin in Cherokee Lane median. Catch basin was damaged by boring operating.	agreed upon price	\$1,973.11
°Replace storm drain line over sewer line.	agreed upon price	\$ 362.53
°Down time caused by relocation of gas line and water main.	agreed upon price	\$2,453.87
°Additional work done on sewer laterals (4 each @ \$1,350/lateral)	agreed upon price	\$5,400.00
°Eliminate direct ties to storm drain line and install storm drain manhole	agreed upon price	\$8,593.01

		PERCENT OF CONTRACT
Original Contract Price	\$ 111,900.00	
Total Cost of This Change Order NOT TO EXCEED	\$ 19,322.21	17.3 %
Previous Change Orders	\$ -0-	
Total Cost of All Change Orders to Date	\$ 19,322.21	17.3 %
Contract Price, including all Change Orders, will be:	\$ 131,222.21	

Time of completion will be adjusted as follows: add 8 working days

Submitted by H. J. J. J. Date 4-5-93
Approval Recommended [Signature] Date 4-6-93
Approved, Public Works Director [Signature] Date 4-6-93
Approved, City Manager (if over larger of \$5,000 or 10% each CCO or \$25,000 total CCOs) [Signature] Date 4/16/93
Thomas A. Peterson
Thomas A. Peterson

The undersigned contractor, having carefully considered the change proposed, agrees, if this proposal is approved, to provide all equipment, furnish all materials, except as otherwise noted above, perform all services necessary for the work above specified, and accept as full payment the prices shown above.

ACCEPTED: Date _____ Contractor _____

By _____ Title _____

If the Contractor does not sign acceptance of this order, the Contractor should refer to Section 4-1.03A of the Standard Specifications regarding filing a written protest within the specified time.

CCOPOPLA/TXTW.02M