



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Contract Change Order - Cherokee Lane Street Improvements,
200' S/Kettleman Lane to Poplar Street

MEETING DATE: September 16, 1992

PREPARED BY: Public Works Director

RECOMMENDED ACTION: This item is for information only. No action is required.

BACKGROUND INFORMATION: This information is being given to the City Council in accordance with the Contract Change Order policy approved by Resolution 85-72. One of the requirements of this policy is that we inform the City Council of all change orders over 10 percent of the contract amount.

This attached contract change order, approved by the City Manager, was in the amount of \$15,787.32, which is 18.7% of the contract.

The subcontractor doing the grinding work on this project broke his grinding machine when he hit a buried traffic sensor plate.

In addition to the repair of the grinding machine and the removal of the traffic sensor, this Contract Change Order also pays for the additional grinding that was done because of the unexpected thickness of asphalt concrete. The improvement plans required the contractor to grind the asphalt concrete down to the original concrete pavement on Cherokee Lane. Most of Cherokee Lane has 4 inches of asphalt concrete over the concrete pavement. At the intersection of Kettleman Lane and Cherokee Lane, the asphalt thickness increases to 24 inches. The contractor had made two passes in the intersection and ground out all the asphalt concrete before he was stopped and corrections were made.

FUNDING: Originally Budgeted: 1989/90
Budgeted Fund: Gas Tax/State-Local partnership (SB 300)
Contract Amount: \$84,323.60
Bid Opening Date: January 22, 1992

Wesley K. Fujitani
for Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm
Attachment
cc: City Attorney

CCCOM990/TXTA.07A

THOMAS A PETERSON

