

CITY COUNCIL MEETING
SEPTEMBER 3, 1986

31

CENTURY BOULEVARD
STREET IMPROVEMENTS,
MILLS AVENUE TO W.I.D.
CANAL ACCEPTED

CC-45(a)

Council accepted the improvements for "Century Blvd. Street Improvements, Mills Avenue to W.I.D. Canal", and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Claude C. Wood Company of Lodi on April 16, 1986 in the amount of \$107,941.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract price was \$116,950. The difference between the contract amount and the final contract price is mainly due to rework of soft subgrade, addition of 3-10" valves to ends of existing water main crossings, and additional road construction paid for by Whispering Oaks #2 Subdivision.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	<u>Project Data</u>	
FROM:	City Manager	Originally Budgeted:	1985
MEETING DATE:	September 3, 1986	Budgeted Fund:	WFO & Trans. Dev. Act
		Amount Budgeted:	
		Final Project Cost:	
		Overrun Fund:	\$10,000± Gas Tax
SUBJECT:	CENTURY BLVD. STREET IMPROVEMENTS, Mills Avenue to W.I.D. Canal		

RECOMMENDED ACTION: That the City Council accept the improvements for "CENTURY BLVD. STREET IMPROVEMENTS, Mills Avenue to W.I.D. Canal", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on April 16, 1986 in the amount of \$107,941.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 28, 1986 (includes extensions), and the actual completion date was August 15, 1986. The final contract price was \$116,950. The difference between the contract amount and the final contract price is mainly due to rework of soft subgrade, addition of 3-10" valves to ends of existing water main crossings, and additional road construction paid for by Whispering Oaks #2 Subdivision. The total project, once all costs are in, is expected to overrun \$10,000±.


 Jack L. Ronsko
 Public Works Director

cc: Street Superintendent

JLR/GER/ma

APPROVED:


 THOMAS A. PETERSON, City Manager

FILE NO.